BRUHATH BANGALORE MAHANAGARA PALIKE
EXECUTIVE ENGINEER
YELAHANKA DIVISION

MASUREMENT SHEETS

1st and Final Bill

Name of Work: Construction of Compositing pits at parks in ward no.04 of Yelahanka Satellite Town Sub Division.

Name of Agency: Sri. Jayanth. T S/o Tulasi Krishana. P

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Construction of Compositing pits at parks in ward no.04 of Yelahanka Satellite Town Sub Division.

Measurement Sheet

1st & Final Bill

Name of Agency: Sri. Jayanth. T S/o Tulasi Krishana. P

Item No.	1							
Item Name:	KSRB 2-2 : Earthwork excavation for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications.							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:			21/10/2021				
For Compositing Pits							
RTO Office Opp Park		1	3.20	3.20	2.50	25.60	
Sir.M.Vishweshwariah Park		1	3.40	5.60	2.50	47.60	
Kaveri Park		1	2.80	2.90	2.50	20.30	
Basava Park		1	2.85	2.80	2.50	19.95	
Vinayaka Park		1	3.20	2.80	2.50	22.40	
Kuvempu Park		1	6.20	2.60	2.50	40.30	
Mahathma Gandhi Park		1	3.10	2.75	2.50	21.07	
Judicial Layout Main Road		1	3.10	2.90	2.50	22.48	
For Bench Platform							
RTO Office Opp Park		5	2.25	1.70	0.15	2.87	

9 Col-4

SL NO	CHAINAGE		NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
			2	2.25	1.50	0.15	1.01	
			2	2.25	1.35	0.15	0.91	
			1	2.25	1.70	0.15	0.57	
Sir.M.Vishweshwariah Park			10	2.25	1.70	0.15	5.74	
Basava Park			20	2.25	1.70	0.15	11.15	
	Total Quantity						242.52	Cum
	Quantity Carried to Summary						242.52	Cum

Asst Engineer
Ward No.04
BBMP

Asst. Executive Engineer
Yelahanka Satellite Town Sub Divi
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Construction of Compositing pits at parks in ward no.04 of Yelahanka Satellite Town Sub Division.

Measurement Sheet

1st & Final Bill

Name of Agency: Sri. Jayanth. T S/o Tulasi Krishana. P

Item No.	8							
Item Name:	Granite Benches (Data rate)							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:			10/01/2022				
For Bench Platform							
RTO Office Opp Park		10				10.00	
Sir.M.Vishweshwariah Park		10				10.00	
Basava Park		20				20.00	
	Total Quantity					**40.00**	**Nos**
	Quantity Carried to Summary					**40.00**	**Nos**

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Satellite Town Sub Divi
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Construction of Compositing pits at parks in ward no.04 of Yelahanka Satellite Town Sub Division.

Measurement Sheet

1st & Final Bill

Name of Agency: Sri. Jayanth. T S/o Tulasi Krishana. P

Item No.	9							
Item Name:	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete							

SL NO	CHAINAGE		NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:				27/12/2024				
For Bench Platform								
RTO Office Opp Park			5	5.20			26.00	
			2	2.80			5.60	
			2	2.20			4.40	
			1	3.30			3.30	
			3	5.25			15.75	
Sir.M.Vishweshwariah Park			9	5.20			46.80	
Basava Park			15	5.15			77.25	
For Missing & Damage								
RTO Office Opp Park			1	5.00			5.00	

02/05/2025

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬ.ಬ.ಮ.ಪ. ಬೆಂಗಳೂರು-106

NO	CHAINAGE		NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
			2	8.00			16.00	
			1	4.00			4.00	
Sir.M.Vishweshwariah Park			1	15.00			15.00	
			1	3.00			3.00	
							222.10	m
							493.56	
	Total Quantity						494.00	Nos
	Quantity Carried to Summary						494.00	Nos

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Satellite Town Sub Divi
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Construction of Compositing pits at parks in ward no.04 of Yelahanka Satellite Town Sub Division.

Measurement Sheet

1st & Final Bill

Name of Agency: Sri. Jayanth. T S/o Tulasi Krishana. P

Item No.	10							
Item Name:	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications							

SL NO	CHAINAGE		NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:				12/01/2022				
For Bench Platform								
RTO Office Opp Park			5	5.20		0.35	9.10	
			2	2.80		0.35	1.96	
			2	2.20		0.35	1.54	
			1	3.30		0.35	1.16	
			3	5.25		0.35	5.51	
Sir.M.Vishweshwariah Park			9	5.20		0.35	16.38	
Basava Park			15	5.15		0.35	27.04	
For Missing & Damage								
RTO Office Opp Park			1	5.00		0.35	1.75	
			2	8.00		0.35	5.60	

NO	CHAINAGE		NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
			1	4.00		0.35	1.40	
Sir.M.Vishweshwariah Park			1	15.00		0.35	5.25	
			1	3.00		0.35	1.05	
	Total Quantity						77.74	Sqm
	Quantity Carried to Summary						77.74	Sqm

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Satellite Town Sub Divi
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Construction of Compositing pits at parks in ward no.04 of Yelahanka Satellite Town Sub Division.

Measurement Sheet

1st & Final Bill

Name of Agency: Sri. Jayanth. T S/o Tulasi Krishana. P

Item No.	11
Item Name:	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineer-in - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete) including cost of materials, labour, HOM complete as per specifications.

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:			07/01/2022				
For Fencing							
Sir.M.Vishweshwariah Park		1	2.50			2.50	
Kaveri Park		2	3.00			6.00	
Vinayaka Park		1	2.50			2.50	
Mahathma Gandhi Park		2	3.00			6.00	
Judicial Layout Main Road		4	3.00			12.00	
	Total Quantity					29.00	m
	Quantity Carried to Summary					29.00	m

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Satellite Town Sub Divi
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Construction of Compositing pits at parks in ward no.04 of Yelahanka Satellite Town Sub Division.

Measurement Sheet

1st & Final Bill

Name of Agency: Sri. Jayanth. T S/o Tulasi Krishana. P

Item No.	12
Item Name:	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint, including cost of materials, labour, HOM complete as per specifications.

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:			07/01/2022				
For Fencing							
Sir.M.Vishweshwariah Park		1	4.10		1.60	6.56	
Kaveri Park		1	5.40		2.05	11.07	
Vinayaka Park		1	5.00		1.50	7.50	
Mahathma Gandhi Park		1	3.90		1.60	6.24	
Judicial Layout Main Road		1	5.00		2.15	10.75	
		1	3.90		2.15	8.39	
	Total Quantity					50.51	Sqm
	Quantity Carried to Summary					50.51	Sqm

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Satellite Town Sub Divi
BBMP

(11)

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Construction of Compositing pits at parks in ward no.04 of Yelahanka Satellite Town Sub Division.

Measurement Sheet

1st & Final Bill

Name of Agency: Sri. Jayanth. T S/o Tulasi Krishana. P

Item No.	4							
Item Name:	Providing and laying in position reinforced cement concrete of Design Mix M25 with OPC @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reafirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columns pillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM curing, complete but excluding cost of reinforcement as per specifications.							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:			12/11/2021				
For Compositing Pits							
For Pit Sourrounding							
RTO Office Opp Park		1	13.70	0.90	0.15	1.85	
Sir.M.Vishweshwariah Park		1	18.90	0.90	0.15	2.55	
Kaveri Park		1	12.30	0.90	0.15	1.66	
Basava Park		1	12.20	0.90	0.15	1.65	
Vinayaka Park		1	12.90	0.90	0.15	1.7	
Kuvempu Park		1	18.50	0.90	0.15	2.50	
Mahathma Gandhi Park		1	12.60	0.90	0.15	1.70	

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Judicial Layout Main Road		1	12.90	0.90	0.15	1.74	
For Bench Platform							
RTO Office Opp Park		5	2.25	1.70	0.15	2.87	
		2	2.25	1.50	0.15	1.01	
		2	2.25	1.35	0.15	0.91	
		1	2.25	1.70	0.15	0.57	
Sir.M.Vishweshwariah Park		9	2.25	1.70	0.15	5.16	
Basava Park		15	2.25	1.70	0.15	8.61	
	Total Quantity					34.53	Cum
	Quanity Limit to					34.20	Cum
	Quantity Carried to Summary					34.20	Cum

Asst Engineer
Ward No.04
BBMP

Asst. Executive Engineer
Yelahanka Satellite Town Sub Divi
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Construction of Compositing pits at parks in ward no.04 of Yelahanka Satellite Town Sub Division.

Measurement Sheet

1st & Final Bill

Name of Agency: Sri. Jayanth. T S/o Tulasi Krishana. P

Item No.	5							
Item Name:	Providing and constructing burnt brick masonry with approved quality of modular bricks of standard size of class designation 5.0Newton per sqmm (table moulded) with cement mortar 1:6 for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications.							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:			23/8/2021				
For Compositing Pits							
RTO Office Opp Park		2	3.20	0.23	2.25	3.31	
		2	3.20	0.23	2.25	3.31	
Sir.M.Vishweshwariah Park		2	3.40	0.23	2.25	3.52	
		2	5.60	0.23	2.25	5.80	
Kaveri Park		2	2.80	0.23	2.50	3.22	
		2	2.90	0.23	2.50	3.34	
Basava Park		2	2.85	0.23	2.25	2.95	
		2	2.80	0.23	2.25	2.90	
Vinayaka Park		2	3.20	0.23	2.25	3.31	
		2	2.80	0.23	2.25	2.90	

CRTC

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

(14)

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Kuvempu Park		2	6.20	0.23	2.25	6.42	
		2	2.60	0.23	2.25	2.69	
Mahathma Gandhi Park		2	3.10	0.23	2.50	3.57	C&R
		2	1.60	0.23	2.50	1.84	
Judicial Layout Main Road		2	3.10	0.23	2.80	3.9	
		2	2.90	0.23	2.80	3.6	
	Total Quantity					56.79	Cum
	Quantity Carried to Summary					56.79	Cum

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Asst Engineer
Ward No.04
BBMP

Asst. Executive Engineer
Yelahanka Satellite Town Sub Divi
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Construction of Compositing pits at parks in ward no.04 of Yelahanka Satellite Town Sub Division.

Measurement Sheet

1st & Final Bill

Name of Agency: Sri. Jayanth. T S/o Tulasi Krishana. P

Item No.	6							
Item Name:	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:			13/12/2021				
For Compositing Pits							
For Coping							
RTO Office Opp Park		2	3.20	0.23	0.10	0.15	
		2	3.20	0.23	0.10	0.15	
Sir.M.Vishweshwariah Park		2	3.40	0.23	0.10	0.16	
		2	5.60	0.23	0.10	0.26	
Kaveri Park		2	2.80	0.23	0.10	0.13	
		2	2.90	0.23	0.10	0.13	
Basava Park		2	2.85	0.23	0.10	0.13	
		2	2.80	0.23	0.10	0.13	
Vinayaka Park		2	3.20	0.23	0.10	0.15	

NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
		2	2.80	0.23	0.10	0.13	
Kuvempu Park		2	6.20	0.23	0.10	0.29	
		2	2.60	0.23	0.10	0.12	
Mahathma Gandhi Park		2	3.10	0.23	0.10	0.14	
		2	1.60	0.23	0.10	0.07	
Judicial Layout Main Road		2	3.10	0.23	0.10	0.14	
		2	2.90	0.23	0.10	0.13	
	Total Quantity					2.40	Cum
	Quantity Carried to Summary					2.40	Cum

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Satellite Town Sub Divi
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Construction of Compositing pits at parks in ward no.04 of Yelahanka Satellite Town Sub Division.

Measurement Sheet

1st & Final Bill

Name of Agency: Sri. Jayanth. T S/o Tulasi Krishana. P

Item No.	7							
Item Name:	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, mortar, including cutting, griding the edge to half/full round wherever required, labour, curing complete as per specification.							

SL NO	CHAINAGE		NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:				04/01/2022				
For Bench Platform								
RTO Office Opp Park			5	1.85	1.50		13.88	
			2	1.85	1.30		4.81	
			2	1.85	1.15		4.26	
			1	1.85	1.50		2.78	
			3	1.85	1.80		9.99	
Sir.M.Vishweshwariah Park			10	1.85	1.50		27.75	
	Basava Park		20	1.85	1.50		55.50	
	Total Quantity						**118.96**	**Sqm**
	Quantity Carried to Summary						**118.96**	**Sqm**

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬ ಬ.ಮ.ಪ. ಬೆಂಗಳೂರು-10

Asst Engineer
Ward No.01
BBMP

Asst. Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Construction of Compositing pits at parks in ward no.04 of Yelahanka Satellite Town Sub Division.

Measurement Sheet

1st & Final Bill

Name of Agency: Sri. Jayanth. T S/o Tulasi Krishana. P

Item No.	2							
Item Name:	Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications, including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of modified proctors density. MORTH Specification No. 305							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:			22/10/2021				
For Bench Platform							
RTO Office Opp Park		5	2.25	1.70	0.175	3.35	
		2	2.25	1.50	0.175	1.18	
		2	2.25	1.35	0.175	1.06	
		1	2.25	1.70	0.175	0.67	
Sir.M.Vishweshwariah Park		9	2.25	1.70	0.175	6.03	
Basava Park		15	2.25	1.70	0.175	10.04	
	Total Quantity					22.33	Cum
	Quantity Carried to Summary					22.33	Cum

ಸಹಾಯಕ ಆಯುಕ್ತರು/ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-64

Asst Engineer
Ward No.04
BBMP

Asst. Executive Engineer
Yelahanka Satellite Town Sub Divi
BBMP

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Division

Name of Work: Construction of Compositing pits at parks in ward no.04 of Yelahanka Satellite Town Sub Division.

Measurement Sheet

1st & Final Bill

Name of Agency: Sri. Jayanth. T S/o Tulasi Krishana. P

Item No.	3							
Item Name:	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications.							

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Pre-Measurement Recorded On:			25/10/2021				
For Compositing Pits							
For Wall							
	RTO Office Opp Park	1	12.80	0.45	0.15	0.86	
	Sir.M.Vishweshwariah Park	1	18.00	0.45	0.15	1.22	
	Kaveri Park	1	11.40	0.45	0.15	0.77	
	Basava Park	1	11.30	0.45	0.15	0.76	
	Vinayaka Park	1	12.00	0.45	0.15	0.81	
	Kuvempu Park	1	17.60	0.45	0.15	1.19	
	Mahathma Gandhi Park	1	11.70	0.45	0.15	0.79	
	Judicial Layout Main Road	1	12.00	0.45	0.15	0.81	
For Pit Sourrounding							
	RTO Office Opp Park	1	13.70	0.90	0.15	1.85	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Sir.M.Vishweshwariah Park		1	18.90	0.90	0.15	2.55	
Kaveri Park		1	12.30	0.90	0.15	1.66	
Basava Park		1	12.20	0.90	0.15	1.65	
Vinayaka Park		1	12.90	0.90	0.15	1.74	
Kuvempu Park		1	18.50	0.90	0.15	2.50	
Mahathma Gandhi Park		1	12.60	0.90	0.15	1.70	
Judicial Layout Main Road		1	12.90	0.90	0.15	1.74	
For Bench Platform							
RTO Office Opp Park		5	2.25	1.70	0.175	3.35	
		2	2.25	1.50	0.175	1.18	
		2	2.25	1.35	0.175	1.06	
		1	2.25	1.70	0.175	0.67	
		3	1.85	1.80	0.150	1.50	
Sir.M.Vishweshwariah Park		10	2.25	1.70	0.150	5.74	
Basava Park		20	2.25	1.70	0.150	11.48	
						47.57	Cum
Total Quantity						47.57	Cum
Quantity Carried to Summary							

Asst Engineer
Ward No.04
BBMP

Asst. Executive Engineer
Yelahanka Satellite Town Sub Divi
BBMP